**Asphalting to roads at Sai Archade,G Ramaiah, and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division" Est cost Rs. 200 Lakhs**

Date of Pre-Measurement : 7.8.2020.

**Detailed Measurements**

| Item No | Discription of Item | Unit | No | Length | Breadth | Depth | Qty |
|---|---|---|---|---|---|---|---|
| 1 | KSRRB 300-1. Earth work excavation by manual means in Ordinary Soil soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications.MORTH chapter 3. P No. 143/ Item No. 19.1/ PWD SR 2018-19 | | | | | | |
| | RCC DRAIN | CUM | | | | | |
| | G Ramaiah Layout | | | | | | |
| | 1st Cross Road LHS | | | | | | |
| | CH:00.00 to 9.7 | | 1 | 9.7 | 1.1 | 1 | 10.67 |
| | CH: 14.5 to 37.8 | | 1 | 23.3 | 1.1 | 1 | 25.63 |
| | CH: 102.5 to 120 | | 1 | 17.5 | 1.1 | 1 | 19.25 |
| | 1st Cross Road RHS | | | | | | |
| | CH: 00.00 to 17.8 | | 1 | 17.8 | 1.1 | 1 | 19.58 |
| | CH: 26.7 to 56.7 | | 1 | 30 | 1.1 | 1 | 33.00 |
| | CH: 56.7 to 86.7 | | 1 | 30 | 1.1 | 1 | 33.00 |
| | CH: 86.7 to 116.7 | | 1 | 30 | 1.1 | 1 | 33.00 |
| | CH: 116.8 to 118 | | 1 | 1.2 | 1.1 | 1 | 1.32 |
| | 2nd Cross Road LHS | | | | | | |
| | CH:00.00 to 28.00 | | 1 | 28 | 1.1 | 1 | 30.80 |
| | CH: 38.00 to 68.00 | | 1 | 30 | 1.1 | 1 | 33.00 |
| | CH: 68.00 to 83.50 | | 1 | 15.5 | 1.1 | 1 | 17.05 |
| | CH: 111.00 to 130.00 | | 1 | 19 | 1.1 | 1 | 20.90 |
| | 2nd Cross Road RHS | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 1.1 | 1 | 33.00 |
| | CH: 30.00 to 60.00 | | 1 | 30 | 1.1 | 1 | 33.00 |
| | CH: 60.00 to 90.00 | | 1 | 30 | 1.1 | 1 | 33.00 |
| | CH: 90.00 to 100.00 | | 1 | 10 | 1.1 | 1 | 11.00 |
| | CH: 114.3 to 128.2 | | 1 | 13.9 | 1.1 | 1 | 15.29 |
| | 3rd Cross Road LHS | | | | | | |
| | CH:00.00 to 30.00 | | 1 | 30 | 1.1 | 1 | 33.00 |
| | CH: 30.00 to 38.30 | | 1 | 8.3 | 1.1 | 1 | 9.13 |
| | CH: 57.30 to 87.30 | | 1 | 30 | 1.1 | 1 | 33.00 |
| | CH: 87.30 to 117.30 | | 1 | 30 | 1.1 | 1 | 33.00 |
| | CH: 117.30 to 130.00 | | 1 | 12.7 | 1.1 | 1 | 13.97 |
| | CH: 130.00 to 157.00 | | 1 | 27 | 1.1 | 1 | 29.70 |
| | 3rd Cross Road RHS | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 1.1 | 1 | 33.00 |
| | CH: 30.00 to 60.00 | | 1 | 30 | 1.1 | 1 | 33.00 |
| | CH: 60.00 to 90.00 | | 1 | 30 | 1.1 | 1 | 33.00 |
| | CH: 90.00 to 120.00 | | 1 | 30 | 1.1 | 1 | 33.00 |
| | CH: 120.00 to 128.00 | | 1 | 8 | 1.1 | 1 | 8.80 |
| | 4th Cross Road LHS | | | | | | |
| | CH:00.00 to 10.00 | | 1 | 10 | 1.1 | 1 | 11.00 |
| | CH: 29.5 to 46.5 | | 1 | 17 | 1.1 | 1 | 18.70 |
| | CH: 56.00 to 86.00 | | 1 | 30 | 1.1 | 1 | 33.00 |
| | CH: 86.00 to 116.00 | | 1 | 30 | 1.1 | 1 | 33.00 |
| | CH: 116.00 to 146.00 | | 1 | 30 | 1.1 | 1 | 33.00 |
| | CH: 146.00 to 148.00 | | 1 | 2 | 1.1 | 1 | 2.20 |
| | 4th Cross Road RHS | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 1.1 | 1 | 33.00 |
| | CH: 30.00 to 60.00 | | 1 | 30 | 1.1 | 1 | 33.00 |
| | CH: 60.00 to 90.00 | | 1 | 30 | 1.1 | 1 | 33.00 |

SHRIYA CONSTRUCTION AND CONSULTANCY

AE 7.8.2020

10/08/2020

| | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| | CH: 90.00 to 120.00 | | 1 | 30 | 1.1 | 1 | 33.00 | |
| | CH: 120.00 to 124.00 | | 1 | 4 | 1.1 | 1 | 4.40 | |
| | CH: 130.5 to 159.4 | | 1 | 28.9 | 1.1 | 1 | 31.79 | |
| | Deduct Road | | -1 | 6 | 1.1 | 1 | -6.60 | |
| | **4th A Cross Road LHS** | | | | | | | |
| | CH: 00.00 to 22.00 | | 1 | 22 | 1.1 | 1 | 24.20 | |
| | **4th A Cross Road RHS** | | | | | | | |
| | CH: 00.00 to 25.50 | | 1 | 25.5 | 1.1 | 1 | 28.05 | |
| | **4th B Cross Road LHS** | | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 1.1 | 1 | 33.00 | |
| | CH: 30.00 to 44.00 | | 1 | 14 | 1.1 | 1 | 15.40 | |
| | **4th B Cross Road RHS** | | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 1.1 | 1 | 33.00 | |
| | CH: 30.00 to 47.50. | | 1 | 17.5 | 1.1 | 1 | 19.25 | |
| | | | | | | | | |
| | **DRAIN DESILTING** | | | | | | | |
| | | | | | | | | |
| | **G Ramaiah Layout** | | | | | | | |
| | **1st Cross Road LHS** | | | | | | | |
| | CH 9.70 to 14.50 | | 1 | 4.8 | 0.62 | 0.32 | 0.95 | |
| | CH 30.00 to 35.00 | | 1 | 5 | 0.59 | 0.25 | 0.74 | |
| | CH : 37.80 to 67.80 | | 1 | 30 | 0.54 | 0.41 | 6.64 | |
| | CH: 67.80 to 97.80 | | 1 | 30 | 0.58 | 0.43 | 7.48 | |
| | CH: 97.80 to 102.8 | | 1 | 4.7 | 0.57 | 0.35 | 0.94 | |
| | **1st Cross Road RHS** | | | | | | | |
| | CH: 17.80 to 26.70 | | 1 | 8.9 | 0.5 | 0.5 | 2.23 | |
| | **2nd Cross Road LHS** | | | | | | | |
| | CH : 28.00 to 38.00 | | 1 | 10 | 0.5 | 0.53 | 2.65 | |
| | CH: 83.50 to 111.00 | | 1 | 27.5 | 0.55 | 0.41 | 6.20 | |
| | **2nd Cross Road RHS** | | | | | | | |
| | CH: 100.00 to 114.30 | | 1 | 13.9 | 0.58 | 0.12 | 0.97 | |
| | **3rd Cross Road LHS** | | | | | | | |
| | CH: 38.30 to 57.30 | | 1 | 19 | 0.54 | 0.3 | 3.08 | |
| | **4th Cross Road LHS** | | | | | | | |
| | CH: 10.00 to 29.50 | | 1 | 19.5 | 0.54 | 0.36 | 3.79 | |
| | CH: 46.50 to 56.00 | | 1 | 9.5 | 0.53 | 0.35 | 1.76 | |
| | **4th Cross Road RHS** | | | | | | | |
| | CH: 124.00 to 130.50 | | 1 | 6.5 | 0.56 | 0.23 | 0.84 | |
| | | | | | | | | |
| | | | | | | | | |
| | **Present Qty** | **CUM** | | | **Present Qty** | | **1178.74** | |

Contractor PMC Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ನಿರ್ದೇಶಕರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬೆಂಗಳೂರು-106

Assistant Executive Engineer,

T. 8. 2022

SHRIYA CONSTRUCTION AND CONSULTANCY

**Asphalting to roads at Sai Archade,G Ramaiah, and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division" Est cost Rs. 200 Lakhs**

Date of Pre-Measurement : 20.8.2020 .

**Detailed Measurements**

| Item No | Discription of Item | Unit | No | Length | Breadth | Depth | Qty |
|---|---|---|---|---|---|---|---|
| 2 | KSRRMBM2990 Plain cement concrete of mix M10 MIX with crushed stone aggregaes 40mm nomial size mechanically mixed, placed infoundation and compacted by viberation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. p No. 254/ Item No. 34.2/PWD SR 2018-19 | | | | | | |
| | RCC DRAIN | CUM | | | | | |
| | **G Ramaiah Layout** | | | | | | |
| | **1st Cross Road LHS** | | | | | | |
| | CH:00.00 to 9.7 | | 1 | 9.7 | 1.1 | 0.15 | 1.60 |
| | CH: 14.5 to 37.8 | | 1 | 23.3 | 1.1 | 0.15 | 3.84 |
| | CH: 102.5 to 120 | | 1 | 17.5 | 1.1 | 0.15 | 2.89 |
| | **1st Cross Road RHS** | | | | | | |
| | CH: 00.00 to 17.8 | | 1 | 17.8 | 1.1 | 0.15 | 2.94 |
| | CH: 26.7 to 56.7 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 56.7 to 86.7 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 86.7 to 116.7 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 116.8 to 118 | | 1 | 1.2 | 1.1 | 0.15 | 0.20 |
| | **2nd Cross Road LHS** | | | | | | |
| | CH:00.00 to 28.00 | | 1 | 28 | 1.1 | 0.15 | 4.62 |
| | CH: 38.00 to 68.00 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 68.00 to 83.50 | | 1 | 15.5 | 1.1 | 0.15 | 2.56 |
| | CH: 111.00 to 130.00 | | 1 | 19 | 1.1 | 0.15 | 3.14 |
| | **2nd Cross Road RHS** | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 30.00 to 60.00 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 60.00 to 90.00 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 90.00 to 100.00 | | 1 | 10 | 1.1 | 0.15 | 1.65 |
| | CH: 114.3 to 128.2 | | 1 | 13.9 | 1.1 | 0.15 | 2.29 |
| | **3rd Cross Road LHS** | | | | | | |
| | CH:00.00 to 30.00 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 30.00 to 38.30 | | 1 | 8.3 | 1.1 | 0.15 | 1.37 |
| | CH: 57.30 to 87.30 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 87.30 to 117.30 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 117.30 to 130.00 | | 1 | 12.7 | 1.1 | 0.15 | 2.10 |
| | CH: 130.00 to 157.00 | | 1 | 27 | 1.1 | 0.15 | 4.46 |
| | **3rd Cross Road RHS** | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 30.00 to 60.00 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 60.00 to 90.00 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 90.00 to 120.00 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 120.00 to 128.00 | | 1 | 8 | 1.1 | 0.15 | 1.32 |
| | **4th Cross Road LHS** | | | | | | |
| | CH:00.00 to 10.00 | | 1 | 10 | 1.1 | 0.15 | 1.65 |
| | CH: 29.5 to 46.5 | | 1 | 17 | 1.1 | 0.15 | 2.81 |
| | CH: 56.00 to 86.00 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 86.00 to 116.00 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 116.00 to 146.00 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 146.00 to 148.00 | | 1 | 2 | 1.1 | 0.15 | 0.33 |

SHRIYA CONSTRUCTION AND CONSULTANCY

20/8/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ-೨೦
ಜಿ.ಬಿ.ಎ.ಪಿ. ಬೆಂಗಳೂರು-೫೬

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| | 4th Cross Road RHS | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 30.00 to 60.00 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 60.00 to 90.00 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 90.00 to 120.00 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 120.00 to 124.00 | | 1 | 4 | 1.1 | 0.15 | 0.66 |
| | CH: 130.5 to 159.4 | | 1 | 28.9 | 1.1 | 0.15 | 4.77 |
| | Deduct Road | | -1 | 6 | 1.1 | 0.15 | -0.99 |
| | 4th A Cross Road LHS | | | | | | |
| | CH: 00.00 to 22.00 | | 1 | 22 | 1.1 | 0.15 | 3.63 |
| | 4th A Cross Road RHS | | | | | | |
| | CH: 00.00 to 25.50 | | 1 | 25.5 | 1.1 | 0.15 | 4.21 |
| | 4th B Cross Road LHS | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 30.00 to 44.00 | | 1 | 14 | 1.1 | 0.15 | 2.31 |
| | 4th B Cross Road RHS | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 1.1 | 0.15 | 4.95 |
| | CH: 30.00 to 47.50. | | 1 | 17.5 | 1.1 | 0.15 | 2.89 |
| | | | | | | | |
| | Drain Bottom (Vent Concrete) | | | | | | |
| | G Ramaiah Layout | | | | | | |
| | 1st Cross Road LHS | | | | | | |
| | CH 9.70 to 14.50 | | 1 | 4.8 | 0.62 | 0.15 | 0.45 |
| | CH 30.00 to 35.00 | | 1 | 5 | 0.59 | 0.15 | 0.44 |
| | CH : 37.80 to 67.80 | | 1 | 30 | 0.54 | 0.15 | 2.43 |
| | CH: 67.80 to 97.80 | | 1 | 30 | 0.58 | 0.15 | 2.61 |
| | CH: 97.80 to 102.8 | | 1 | 4.7 | 0.57 | 0.15 | 0.40 |
| | 1st Cross Road RHS | | | | | | |
| | CH: 17.80 to 26.70 | | 1 | 8.9 | 0.5 | 0.15 | 0.67 |
| | 2nd Cross Road LHS | | | | | | |
| | CH : 28.00 to 38.00 | | 1 | 10 | 0.5 | 0.15 | 0.75 |
| | CH: 83.50 to 111.00 | | 1 | 27.5 | 0.55 | 0.15 | 2.27 |
| | 2nd Cross Road RHS | | | | | | |
| | CH: 100.00 to 114.30 | | 1 | 13.9 | 0.58 | 0.15 | 1.21 |
| | 3rd Cross Road LHS | | | | | | |
| | CH: 38.30 to 57.30 | | 1 | 19 | 0.54 | 0.15 | 1.54 |
| | 4th Cross Road LHS | | | | | | |
| | CH: 10.00 to 29.50 | | 1 | 19.5 | 0.54 | 0.15 | 1.58 |
| | CH: 46.50 to 56.00 | | 1 | 9.5 | 0.53 | 0.15 | 0.76 |
| | 4th Cross Road RHS | | | | | | |
| | CH: 124.00 to 130.50 | | 1 | 6.5 | 0.56 | 0.15 | 0.55 |
| | | | | | | | |
| | Kerb PCC | | | | | | |
| | CH:00.00 to 9.7 | | 1 | 9.7 | 0.2 | 0.1 | 0.19 |
| | CH: 9.7 to 14.50 | | 1 | 4.8 | 0.2 | 0.1 | 0.10 |
| | CH: 14.5 to 37.8 | | 1 | 23.3 | 0.2 | 0.1 | 0.47 |
| | CH: 37.8 to 67.80 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 67.80 to 72.80 | | 1 | 5 | 0.2 | 0.1 | 0.10 |
| | CH: 102.5 to 120 | | 1 | 17.5 | 0.2 | 0.1 | 0.35 |
| | 1st Cross Road RHS | | | | 0.2 | 0.1 | 0.00 |
| | CH: 00.00 to 17.8 | | 1 | 17.8 | 0.2 | 0.1 | 0.36 |
| | CH: 26.7 to 56.7 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 56.7 to 86.7 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 86.7 to 116.7 | | 1 | 30 | 0.2 | 0.1 | 0.60 |

SHRIYA CONSTRUCTION AND CONSULTANCY

AE 20/8/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೧೯

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| | CH: 116.8 to 118 | | 1 | 1.2 | 0.2 | 0.1 | 0.02 |
| | **2nd Cross Road LHS** | | | | 0.2 | 0.1 | 0.00 |
| | CH:00.00 to 28.00 | | 1 | 28 | 0.2 | 0.1 | 0.56 |
| | CH: 28.00 to 38.00 | | 1 | 10 | 0.2 | 0.1 | 0.20 |
| | CH: 38.00 to 68.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 68.00 to 83.50 | | 1 | 15.5 | 0.2 | 0.1 | 0.31 |
| | CH: 111.00 to 130.00 | | 1 | 19 | 0.2 | 0.1 | 0.38 |
| | **2nd Cross Road RHS** | | | | 0.2 | 0.1 | 0.00 |
| | CH: 00.00 to 30.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 30.00 to 60.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 60.00 to 90.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 90.00 to 100.00 | | 1 | 10 | 0.2 | 0.1 | 0.20 |
| | CH: 114.3 to 128.2 | | 1 | 13.9 | 0.2 | 0.1 | 0.28 |
| | **3rd Cross Road LHS** | | | | 0.2 | 0.1 | 0.00 |
| | CH:00.00 to 30.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 30.00 to 38.30 | | 1 | 8.3 | 0.2 | 0.1 | 0.17 |
| | CH: 38.30 to 57.30 | | 1 | 19 | 0.2 | 0.1 | 0.38 |
| | CH: 57.30 to 87.30 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 87.30 to 117.30 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 117.30 to 130.00 | | 1 | 12.7 | 0.2 | 0.1 | 0.25 |
| | CH: 130.00 to 157.00 | | 1 | 27 | 0.2 | 0.1 | 0.54 |
| | **3rd Cross Road RHS** | | | | 0.2 | 0.1 | 0.00 |
| | CH: 00.00 to 30.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 30.00 to 60.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 60.00 to 90.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 90.00 to 120.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 120.00 to 128.00 | | 1 | 8 | 0.2 | 0.1 | 0.16 |
| | **4th Cross Road LHS** | | | | 0.2 | 0.1 | 0.00 |
| | CH:00.00 to 10.00 | | 1 | 10 | 0.2 | 0.1 | 0.20 |
| | CH: 29.5 to 46.5 | | 1 | 17 | 0.2 | 0.1 | 0.34 |
| | CH: 56.00 to 86.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 86.00 to 116.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 116.00 to 146.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 146.00 to 148.00 | | 1 | 2 | 0.2 | 0.1 | 0.04 |
| | **4th Cross Road RHS** | | | | 0.2 | 0.1 | 0.00 |
| | CH: 00.00 to 30.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 30.00 to 60.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 60.00 to 90.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 90.00 to 120.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 120.00 to 124.00 | | 1 | 4 | 0.2 | 0.1 | 0.08 |
| | CH: 130.5 to 159.4 | | 1 | 28.9 | 0.2 | 0.1 | 0.58 |
| | Deduct Road | | -1 | 6 | 0.2 | 0.1 | -0.12 |
| | **4th A Cross Road LHS** | | | | 0.2 | 0.1 | 0.00 |
| | CH: 00.00 to 22.00 | | 1 | 22 | 0.2 | 0.1 | 0.44 |
| | **4th A Cross Road RHS** | | | | 0.2 | 0.1 | 0.00 |
| | CH: 00.00 to 25.50 | | 1 | 25.5 | 0.2 | 0.1 | 0.51 |
| | **4th B Cross Road LHS** | | | | 0.2 | 0.1 | 0.00 |
| | CH: 00.00 to 30.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 30.00 to 44.00 | | 1 | 14 | 0.2 | 0.1 | 0.28 |
| | **4th B Cross Road RHS** | | | | 0.2 | 0.1 | 0.00 |
| | CH: 00.00 to 30.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 30.00 to 47.50. | | 1 | 17.5 | 0.2 | 0.1 | 0.35 |
| | **Subash Chandra Bose Layout, Sai Nagar** | | | | | | |
| | **5th Cross LHS** | | | | | | |

SHRIYA CONSTRUCTION AND CONSULTANCY

AE 20/8/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ-1
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| | CH: 00.00 to 30.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 30.00 to 60.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 60.00 to 90.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 90.00 to 115.00 | | 1 | 25 | 0.2 | 0.1 | 0.50 |
| | **5th Cross RHS** | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 30.00 to 60.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 60.00 to 90.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 90.00 to 115.00 | | 1 | 25 | 0.2 | 0.1 | 0.50 |
| | **6th Cross LHS** | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 30.00 to 60.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 60.00 to 90.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 90.00 to 120.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 120.00 to 125.00 | | 1 | 5 | 0.2 | 0.1 | 0.10 |
| | **6th Cross RHS** | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 30.00 to 60.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 60.00 to 90.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 90.00 to 120.00 | | 1 | 25 | 0.2 | 0.1 | 0.50 |
| | CH: 120.00 to 125.00 | | 1 | 5 | 0.2 | 0.1 | 0.10 |
| | **3rd Cross Road BHEL Layout RHS** | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 30.00 to 60.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 60.00 to 90.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | CH: 90.00 to 120.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | Subash Chandra Bose Layout, Sai Nagar Main Road | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 0.2 | 0.1 | 0.60 |
| | | | | | | | |
| | **Present Qty** | **CUM** | | | **Present Qty** | | 221.33 |

Contractor PMC Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಬೆಂಗಳೂರು-106

SHRIYA CONSTRUCTION AND CONSULTANCY

**Asphalting to roads at Sai Archade,G Ramaiah, and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division" Est cost Rs. 200 Lakhs**

Date of Measurement : 10.9.2020

**Detailed Measurements**

| Item No | Discription of Item | Unit | No | Length | Breadth | Depth | Qty |
|---|---|---|---|---|---|---|---|
| 3 | Providing and laying plain/ reinforced cement concrete for side drains using M20 nomial mix concrete with OPC cement @ 300kgs, with 20mm and down size granite metal coarse aggregates @0.69cum and fine aggregates @0.43cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc, complete excluding cost of stell as per MORTH specification NO. 1500, 1700, 2200. Including cost of materials, labour, HOM complete as per specifications. Item No. 37.59.2 / page no:271/PWD SR 2018-19 | | | | | | |
| | RCC DRAIN | CUM | | | | | |
| | **G Ramaiah Layout** | | | | | | |
| | **1st Cross Road LHS, Raft** | | | | | | |
| | CH:00.00 to 9.7 | | 1 | 9.7 | 0.9 | 0.15 | 1.31 |
| | CH: 14.5 to 37.8 | | 1 | 23.3 | 0.9 | 0.15 | 3.15 |
| | CH: 102.5 to 120 | | 1 | 17.5 | 0.9 | 0.15 | 2.36 |
| | **1st Cross Road LHS, Side Walls** | | | | | | |
| | CH:00.00 to 9.7 | | 2 | 9.7 | 0.15 | 0.59 | 1.72 |
| | CH: 14.5 to 37.8 | | 2 | 23.3 | 0.15 | 0.6 | 4.19 |
| | CH: 102.5 to 120 | | 2 | 17.5 | 0.15 | 0.61 | 3.20 |
| | **1st Cross Road RHS Raft** | | | | | | |
| | CH: 00.00 to 17.8 | | 1 | 17.8 | 0.9 | 0.15 | 2.40 |
| | CH: 26.7 to 56.7 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 56.7 to 86.7 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 86.7 to 116.7 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 116.8 to 118 | | 1 | 1.2 | 0.9 | 0.15 | 0.16 |
| | **1st Cross Road RHS Side Walls** | | | | | | |
| | CH: 00.00 to 17.8 | | 2 | 17.8 | 0.15 | 0.6 | 3.20 |
| | CH: 26.7 to 56.7 | | 2 | 30 | 0.15 | 0.59 | 5.31 |
| | CH: 56.7 to 86.7 | | 2 | 30 | 0.15 | 0.62 | 5.58 |
| | CH: 86.7 to 116.7 | | 2 | 30 | 0.15 | 0.6 | 5.40 |
| | CH: 116.8 to 118 | | 2 | 1.2 | 0.15 | 0.58 | 0.21 |
| | **2nd Cross Road LHS Raft** | | | | | | |
| | CH:00.00 to 28.00 | | 1 | 28 | 0.9 | 0.15 | 3.78 |
| | CH: 38.00 to 68.00 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 68.00 to 83.50 | | 1 | 15.5 | 0.9 | 0.15 | 2.09 |
| | CH: 111.00 to 130.00 | | 1 | 19 | 0.9 | 0.15 | 2.57 |
| | **2nd Cross Road LHS Side Walls** | | | | | | |
| | CH:00.00 to 28.00 | | 2 | 28 | 0.15 | 0.6 | 5.04 |
| | CH: 38.00 to 68.00 | | 2 | 30 | 0.15 | 0.62 | 5.58 |
| | CH: 68.00 to 83.50 | | 2 | 15.5 | 0.15 | 0.6 | 2.79 |
| | CH: 111.00 to 130.00 | | 2 | 19 | 0.15 | 0.63 | 3.59 |
| | **2nd Cross Road RHS, Raft** | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 30.00 to 60.00 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 60.00 to 90.00 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 90.00 to 100.00 | | 1 | 10 | 0.9 | 0.15 | 1.35 |

SHRIYA CONSTRUCTION AND CONSULTANCY

AE 10.9.2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ 2020
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| | CH: 114.3 to 128.2 | | 1 | 13.9 | 0.9 | 0.15 | 1.88 |
| | **2nd Cross Road RHS, Side Walls** | | | | | | |
| | CH: 00.00 to 30.00 | | 2 | 30 | 0.15 | 0.6 | 5.40 |
| | CH: 30.00 to 60.00 | | 2 | 30 | 0.15 | 0.61 | 5.49 |
| | CH: 60.00 to 90.00 | | 2 | 30 | 0.15 | 0.59 | 5.31 |
| | CH: 90.00 to 100.00 | | 2 | 10 | 0.15 | 0.58 | 1.74 |
| | CH: 114.3 to 128.2 | | 2 | 13.9 | 0.15 | 0.59 | 2.46 |
| | **3rd Cross Road LHS Raft** | | | | | | |
| | CH:00.00 to 30.00 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 30.00 to 38.30 | | 1 | 8.3 | 0.9 | 0.15 | 1.12 |
| | CH: 57.30 to 87.30 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 87.30 to 117.30 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 117.30 to 130.00 | | 1 | 12.7 | 0.9 | 0.15 | 1.71 |
| | CH: 130.00 to 157.00 | | 1 | 27 | 0.9 | 0.15 | 3.65 |
| | **3rd Cross Road LHS Side Walls** | | | | | | |
| | CH:00.00 to 30.00 | | 2 | 30 | 0.15 | 0.59 | 5.31 |
| | CH: 30.00 to 38.30 | | 2 | 8.3 | 0.15 | 0.58 | 1.44 |
| | CH: 57.30 to 87.30 | | 2 | 30 | 0.15 | 0.6 | 5.40 |
| | CH: 87.30 to 117.30 | | 2 | 30 | 0.15 | 0.63 | 5.67 |
| | CH: 117.30 to 130.00 | | 2 | 12.7 | 0.15 | 0.6 | 2.29 |
| | CH: 130.00 to 157.00 | | 1 | 27 | 0.15 | 0.6 | 2.43 |
| | **3rd Cross Road RHS, Raft** | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 30.00 to 60.00 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 60.00 to 90.00 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 90.00 to 120.00 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 120.00 to 128.00 | | 1 | 8 | 0.9 | 0.15 | 1.08 |
| | **3rd Cross Road RHS, Side Walls** | | | | | | |
| | CH: 00.00 to 30.00 | | 2 | 30 | 0.15 | 0.59 | 5.31 |
| | CH: 30.00 to 60.00 | | 2 | 30 | 0.15 | 0.61 | 5.49 |
| | CH: 60.00 to 90.00 | | 2 | 30 | 0.15 | 0.58 | 5.22 |
| | CH: 90.00 to 120.00 | | 2 | 30 | 0.15 | 0.57 | 5.13 |
| | CH: 120.00 to 128.00 | | 2 | 8 | 0.15 | 0.6 | 1.44 |
| | **4th Cross Road LHS Raft** | | | | | | |
| | CH:00.00 to 10.00 | | 1 | 10 | 0.9 | 0.15 | 1.35 |
| | CH: 29.5 to 46.5 | | 1 | 17 | 0.9 | 0.15 | 2.30 |
| | CH: 56.00 to 86.00 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 86.00 to 116.00 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 116.00 to 146.00 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 146.00 to 148.00 | | 1 | 2 | 0.9 | 0.15 | 0.27 |
| | **4th Cross Road LHS Side Walls** | | | | | | |
| | CH:00.00 to 10.00 | | 2 | 10 | 0.15 | 0.61 | 1.83 |
| | CH: 29.5 to 46.5 | | 2 | 17 | 0.15 | 0.6 | 3.06 |
| | CH: 56.00 to 86.00 | | 2 | 30 | 0.15 | 0.59 | 5.31 |
| | CH: 86.00 to 116.00 | | 2 | 30 | 0.15 | 0.59 | 5.31 |
| | CH: 116.00 to 146.00 | | 2 | 30 | 0.15 | 0.59 | 5.31 |
| | CH: 146.00 to 148.00 | | 2 | 2 | 0.15 | 0.6 | 0.36 |
| | **4th Cross Road RHS Raft** | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 30.00 to 60.00 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 60.00 to 90.00 | | 1 | 30 | 0.9 | 0.15 | 4.05 |

SHRIYA CONSULTANCY AND CONSTRUCTION

AE 10.9.2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಡಿ.ಎ. ಬೆಂಗಳೂರು-106

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| | CH: 90.00 to 120.00 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 120.00 to 124.00 | | 1 | 4 | 0.9 | 0.15 | 0.54 |
| | CH: 130.5 to 159.4 | | 1 | 28.9 | 0.9 | 0.15 | 3.90 |
| | Deduct | | -1 | 6 | 0.9 | 0.15 | -0.81 |
| | **4th Cross Road RHS Sides** | | | | | | |
| | CH: 00.00 to 30.00 | | 2 | 30 | 0.15 | 0.6 | 5.40 |
| | CH: 30.00 to 60.00 | | 2 | 30 | 0.15 | 0.61 | 5.49 |
| | CH: 60.00 to 90.00 | | 2 | 30 | 0.15 | 0.59 | 5.31 |
| | CH: 90.00 to 120.00 | | 2 | 30 | 0.15 | 0.62 | 5.58 |
| | CH: 120.00 to 124.00 | | 2 | 4 | 0.15 | 0.6 | 0.72 |
| | CH: 130.5 to 159.4 | | 2 | 28.9 | 0.15 | 0.6 | 5.20 |
| | Deduct | | -2 | 6 | 0.15 | 0.6 | -1.08 |
| | **4th A Cross Road LHS Bottom Slab** | | | | | | |
| | CH: 00.00 to 22.00 | | 1 | 22 | 0.9 | 0.15 | 2.97 |
| | **4th A Cross Road LHS Sides** | | | | | | |
| | CH: 00.00 to 22.00 | | 2 | 22 | 0.15 | 0.61 | 4.03 |
| | **4th A Cross Road RHS Bottom Slab** | | | | | | |
| | CH: 00.00 to 225.5 | | 1 | 25.5 | 0.9 | 0.15 | 3.44 |
| | **4th A Cross Road RHS Sides** | | | | | | |
| | CH: 00.00 to 25.5 | | 2 | 25.5 | 0.15 | 0.6 | 4.59 |
| | **4th B Cross Road LHS Bottom Slab** | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 30.00 to 44.00 | | 1 | 14 | 0.9 | 0.15 | 1.89 |
| | **4th B Cross Road LHS Sides** | | | | | | |
| | CH: 00.00 to 30.00 | | 2 | 30 | 0.15 | 0.59 | 5.31 |
| | CH: 30.00 to 44.00 | | 2 | 14 | 0.15 | 0.6 | 2.52 |
| | **4th B Cross Road RHS Bottom Slab** | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 0.9 | 0.15 | 4.05 |
| | CH: 30.00 to 47.50 | | 1 | 17.5 | 0.9 | 0.15 | 2.36 |
| | **4th B Cross Road RHS Sides** | | | | | | |
| | CH: 00.00 to 30.00 | | 2 | 30 | 0.15 | 0.59 | 5.31 |
| | CH: 30.00 to 47.50. | | 2 | 17.5 | 0.15 | 0.61 | 3.20 |
| | | | | | | | |
| | **Present Qty** | **CUM** | | | | | 324.08 |

Contractor PMC Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಮಲ್ಲೇಶ್ವರಂ-18

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
Asst. Executive Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

SHRIYA CONSTRUCTION AND CONSULTANCY

Asphalting to roads at Sai Archade,G Ramaiah, and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division" Est cost Rs. 200 Lakhs

Date of Pre-Measurement : 10.9.2020

Detailed Measurements

| Item No | Discription of Item | Unit | No | Length | Breadth | Depth | Qty |
|---|---|---|---|---|---|---|---|
| 4 | KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications. Specificatio (I No- | | | | | | |
| | **RCC Drain** | | | | | | |
| | **G Ramaiah Layout** | | | | | | |
| | **1st Cross Road LHS** | | | | | | |
| | **Total Drain length=50.50m** | | | | | | |
| | Main bar 10mm dia bar @ 100mmC/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | | 492 | 1.90 | | 0.62 | 579.38 |
| | Distribution bar 10mm dia 150mm C/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | | 10 | 50.30 | | 0.62 | 311.86 |
| | **1st Cross Road RHS** | | | | | | |
| | **Total Drain length=109.00m** | | | | | | |
| | Main bar 10mm dia bar @ 100mmC/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | | 1072 | 1.90 | | 0.62 | 1262.82 |
| | Distribution bar 10mm dia 150mm C/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | | 10 | 108.75 | | 0.62 | 674.25 |
| | **2nd Cross Road LHS** | | | | | | |
| | **Total Drain length=92.50m** | | | | | | |
| | Main bar 10mm dia bar @ 100mmC/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | | 911 | 1.90 | | 0.62 | 1073.16 |
| | Distribution bar 10mm dia 150mm C/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | | 10 | 92.30 | | 0.62 | 572.26 |
| | **2nd Cross Road RHS** | | | | | | |
| | **Total Drain length=113.90m** | | | | | | |
| | Main bar 10mm dia bar @ 100mmC/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | | 1121 | 1.90 | | 0.62 | 1320.54 |
| | Distribution bar 10mm dia 150mm C/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | | 10 | 113.70 | | 0.62 | 704.94 |
| | **3rd Cross Road LHS** | | | | | | |
| | **Total Drain length=138.00m** | | | | | | |
| | Main bar 10mm dia bar @ 100mmC/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | | 1259 | 1.90 | | 0.62 | 1483.10 |
| | Distribution bar 10mm dia 150mm C/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | | 10 | 137.50 | | 0.62 | 852.50 |
| | **3rd Cross Road RHS** | | | | | | |
| | **Total Drain length=128.00m** | | | | | | |
| | Main bar 10mm dia bar @ 100mmC/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | | 1202 | 1.90 | | 0.62 | 1415.96 |
| | Distribution bar 10mm dia 150mm C/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | | 10 | 127.80 | | 0.62 | 792.36 |
| | **4th Cross Road LHS** | | | | | | |
| | **Total Drain length=119.00m** | | | | | | |
| | Main bar 10mm dia bar @ 100mmC/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | | 1182 | 1.90 | | 0.62 | 1392.40 |

SHRIYA CONSTRUCTION AND CONSULTANCY

10.9.2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| | Distribution bar 10mm dia 150mm C/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | 10 | 118.80 | | | 0.62 | 736.56 |
| | 4th Cross Road RHS | | | | | | |
| | Total Drain length=146.90m | | | | | | |
| | Main bar 10mm dia bar @ 100mmC/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | 1389 | 1.90 | | | 0.62 | 1636.24 |
| | Distribution bar 10mm dia 150mm C/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | 10 | 146.00 | | | 0.62 | 905.20 |
| | 4th A Cross Road LHS | | | | | | |
| | Total Drain length=22.00m | | | | | | |
| | Main bar 10mm dia bar @ 100mmC/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | 199 | 1.90 | | | 0.62 | 234.42 |
| | Distribution bar 10mm dia 150mm C/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | 10 | 21.50 | | | 0.62 | 133.30 |
| | 4th A Cross Road RHS | | | | | | |
| | Total Drain length=25.50m | | | | | | |
| | Main bar 10mm dia bar @ 100mmC/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | 243 | 1.90 | | | 0.62 | 286.25 |
| | Distribution bar 10mm dia 150mm C/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | 10 | 25.10 | | | 0.62 | 155.62 |
| | 4th B Cross Road LHS | | | | | | |
| | Total Drain length=44.00m | | | | | | |
| | Main bar 10mm dia bar @ 100mmC/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | 436 | 1.90 | | | 0.62 | 513.61 |
| | Distribution bar 10mm dia 150mm C/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | 10 | 43.80 | | | 0.62 | 271.56 |
| | 4th B Cross Road RHS | | | | | | |
| | Total Drain length=47.50m | | | | | | |
| | Main bar 10mm dia bar @ 100mmC/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | 456 | 1.90 | | | 0.62 | 537.17 |
| | Distribution bar 10mm dia 150mm C/c | | | | | | |
| | 10mm bar unit weight = 0.62kg/mtr | 10 | 47.15 | | | 0.62 | 292.33 |
| | | | | | | | |
| | | | | | Present Qty | | 18137.98 |
| | | MT | | | | | 18.14 |

Contractor PMC Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ.
ಬೆಂಗಳೂರು-106

SHRIYA CONSTRUCTION AND CONSULTANCY

1st Bill & Part Bill

**Asphalting to roads at Sai Archade,G Ramaiah, and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division" Est cost Rs. 200 Lakhs**

Work Order No.:
Job code:
Estimate cost: 200 Lakhs
Name Of contractor: M/s KRIDL Bangalore

| Item No | Discription of Item | Unit | Measurements: No | Length | Breadth | Depth | Qty | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|
| 1 | KSRRB 300-1. Earth work excavation by manual means in Ordinary Soil soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications.MORTH chapter 3. P No. 143/ Item No. 19.1/ PWD SR 2018-19 | | | | | | | | |
| | Pre Measurements recorded in Vide Excel Sheet page no | CUM | | | | | 1178.74 | 211.79 | 2,49,616.00 |
| 2 | KSRKMBM2990 Plain cement concrete of mix M10 MIX with crushed stone aggregaes 40mm nomial size mechanically mixed, placed infoundation and compacted by viberation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. p No. 254/ Item No. 34.2/PWD SR 2018-19 | | | | | | | | |
| | Pre Measurements recorded in Vide Excel Sheet page no | CUM | | | | | 221.33 | 4479.56 | 9,91,461.00 |
| 3 | nomial mix concrete with OPC cement @ 300kgs, with 20mm and down size granite metal coarse aggregates @0.69cum and fine aggregates @0.43cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc, complete excluding cost of stell as per MORTH specification NO. 1500, 1700, 2200. Including cost of materials, labour, HOM complete as per specifications. Item No. 37.59.2/ page no:271/PWD SR 2018-19 | | | | | | | | |
| | Pre Measurements recorded in Vide Excel Sheet page no | CUM | | | | | 324.08 | 7070.2 | 22,91,284.00 |
| 4 | KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications. Specificatio (I No-28.8.2,P No-229) | | | | | | | | |
| | Pre Measurements recorded in Vide Excel Sheet page no | CUM | | | | | 18.14 | 72326.98 | 13,11,865.00 |

Contractor PMC Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
8/10/2020 ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

SHRIYA CONSTRUCTION AND CONSULTANCY

Asphalting to roads at Sai Archade,G Ramaiah, and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division" Est cost Rs. 200 Lakhs

Date of Measurement : 22/10/2020

Detailed Measurements

| Item No | Discription of Item | Unit | No | Length | Breadth | Depth | Qty | | |
|---|---|---|---|---|---|---|---|---|---|
| 5 | Removing & Refixing stone slabs of drains and pointing in C.M (1:3) (Page No 27., I.No.5.33 of KPWD S.R 2018-19). | | | | | | | | |
| | RCC DRAIN | CUM | | | | | | | |
| | G Ramaiah Layout | | | | | | | | |
| | 1st Cross Road LHS | | | | | | | | |
| | CH 9.70 to 14.50 | | 1 | 4.8 | 0.9 | | 4.32 | | |
| | CH : 19.00 to 22.50 | | 1 | 3.5 | 0.9 | | 3.15 | | |
| | CH : 37.80 to 67.80 | | 1 | 30 | 0.9 | | 27.00 | | |
| | CH: 67.80 to 97.80 | | 1 | 30 | 0.9 | | 27.00 | | |
| | CH: 97.80 to 102.8 | | 1 | 4.7 | 0.9 | | 4.23 | | |
| | 1st Cross Road RHS | | | | | | | | |
| | CH: 12.80 to 15.55 | | 1 | 2.75 | 0.9 | | 2.48 | | |
| | CH : 17.80 to 34.00 | | 1 | 16.2 | 0.9 | | 14.58 | | |
| | CH: 45.00 to 48.00 | | 1 | 3 | 0.9 | | 2.70 | | |
| | CH: 81.70 to 91.00 | | 1 | 9.3 | 0.9 | | 8.37 | | |
| | 2nd Cross Road LHS | | | | | | | | |
| | CH : 0.00 to 30.00 | | 1 | 30 | 0.9 | | 27.00 | | |
| | CH: 30.00 to 45.70 | | 1 | 1.57 | 0.9 | | 1.41 | | |
| | CH:49.00 to 56.10 | | 1 | 7.1 | 0.9 | | 6.39 | | |
| | CH ; 113.5 to 120.5 | | 1 | 7 | 0.9 | | 6.30 | | |
| | 2nd Cross Road RHS | | | | | | | | |
| | CH: 0.00 to 8.50 | | 1 | 8.5 | 0.9 | | 7.65 | | |
| | CH: 45.70 to 54.50 | | 1 | 8.8 | 0.9 | | 7.92 | | |
| | CH: 84.50 to 100.00 | | 0 | 15.55 | 0.9 | | 0.00 | | |
| | CH: 100.00 to 114.30 | | 1 | 14.3 | 0.9 | | 12.87 | | |
| | 3rd Cross Road LHS | | | | | | | | |
| | CH: 10.80 to 16.00 | | 1 | 5.2 | 0.9 | | 4.68 | | |
| | CH: 130.00 to 143.00 | | 1 | 13 | 0.9 | | 11.70 | | |
| | CH: 143.00 to 158.00 | | 1 | 15 | 0.9 | | 13.50 | | |
| | 3rd Cross Road RHS | | | | | | | | |
| | CH: 27.00 to 48.50 | | 1 | 21.5 | 0.9 | | 19.35 | | |
| | CH: 64.50to 73.50 | | 1 | 9 | 0.9 | | 8.10 | | |
| | 4th Cross Road LHS | | | | | | | | |
| | CH: 46.50 to 56.00 | | 1 | 9.5 | 0.9 | | 8.55 | | |
| | CH: 102.00 to 107.00 | | 1 | 3 | 0.9 | | 2.70 | | |
| | 4th Cross Road RHS | | | | | | | | |
| | CH: 124.00 to 130.50 | | 1 | 6.5 | 0.9 | | 5.85 | | |
| | 4th A Cross Road LHS | | | | | | | | |
| | CH: 0.00 to 20.00 | | 1 | 11 | 0.9 | | 9.90 | | |
| | 4th A Cross Road RHS | | | | | | | | |
| | CH: 0.00 to 9.00 | | 1 | 12 | 0.9 | | 10.80 | | |
| | 4th B Cross Road LHS | | | | | | | | |
| | CH: 00.00 to 17.00 | | 1 | 14 | 0.9 | | 12.60 | | |
| | Present Qty | Sqm | | | Present Qty | | 271.10 | 111.3 | 30173 |

Assistant Engineer

22/10/2020

Asst. Executive Engineer,

Contractor PMC

SHRIYA CONSTRUCTION AND CONSULTANCY

Asphalting to roads at Sai Archade,G Ramaiah, and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division" Est cost Rs. 200 Lakhs

Date of Measurement : 12/11/2020

Detailed Measurements

| Item No | Discription of Item | Unit | No | Length | Breadth | Depth | Qty | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|
| 7 | Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,copmplete. (Data Rate) | | | | | | | | |
| | **RCC DRAIN** | CUM | | | | | | | |
| | **G Ramaiah Layout** | | | | | | | | |
| | **1st Cross Road LHS** | | | | | | | | |
| | CH: 0.00 to 9.70 | | 1 | 9.7 | 0.9 | | 8.73 | | |
| | CH 9.70 to 14.50 | | 0 | 4.8 | 0.9 | | 0.00 | | |
| | CH: 14.50 to 19.00 | | 1 | 4.5 | 0.9 | | 4.05 | | |
| | CH : 19.00 to 22.50 | | 0 | 3.8 | 0.9 | | 0.00 | | |
| | CH: 22.50 to 30.00 | | 1 | 7.5 | 0.9 | | 6.75 | | |
| | CH 30.00 to 35.00 | | 1 | 5 | 0.9 | | 4.50 | | |
| | CH: 35.00 to 37.80 | | 1 | 2.8 | 0.9 | | 2.52 | | |
| | CH : 37.80 to 67.80 | | 0 | 30 | 0.9 | | 0.00 | | |
| | CH: 67.80 to 97.80 | | 0 | 30 | 0.9 | | 0.00 | | |
| | CH: 97.80 to 102.8 | | 0 | 4.7 | 0.9 | | 0.00 | | |
| | CH: 102.5 to 120 | | 1 | 17.5 | 0.9 | | 15.75 | | |
| | **1st Cross Road RHS** | | | | | | | | |
| | CH: 0.00 to 12.80 | | 1 | 12.8 | 0.9 | | 11.52 | | |
| | CH: 12.80 to 15.55 | | 0 | 2.75 | 0.9 | | 0.00 | | |
| | CH: 15.55 to 17.80 | | 1 | 2.25 | 0.9 | | 2.03 | | |
| | CH : 17.80 to 34.00 | | 0 | 16.2 | 0.9 | | 0.00 | | |
| | CH:34.00 to 45.00 | | 1 | 11 | 0.9 | | 9.90 | | |
| | CH: 45.00 to 48.00 | | 0 | 3 | 0.9 | | 0.00 | | |
| | CH: 48.00 to 54.20 | | 1 | 6.2 | 0.9 | | 5.58 | | |
| | CH : 54.20 to 63.50 | | 1 | 9 | 0.9 | | 8.10 | | |
| | CH: 63.50 to 81.70 | | 1 | 18.2 | 0.9 | | 16.38 | | |
| | CH: 81.70 to 91.00 | | 0 | 9.3 | 0.9 | | 0.00 | | |
| | CH: 91.00 to 118.00 | | 1 | 27 | 0.9 | | 24.30 | | |
| | **2nd Cross Road LHS** | | | | | | | | |
| | CH : 0.00 to 30.00 | | 0 | 30 | 0.9 | | 0.00 | | |
| | CH: 30.00 to 45.70 | | 0 | 1.57 | 0.9 | | 0.00 | | |
| | CH :45.70 to 49.00 | | 1 | 3.3 | 0.9 | | 2.97 | | |
| | CH:49.00 to 56.10 | | 0 | 7.1 | 0.9 | | 0.00 | | |
| | CH: 56.1 to 65.20 | | 1 | 9.1 | 0.9 | | 8.19 | | |
| | CH: 65.50 to 83.5 | | 1 | 18 | 0.9 | | 16.20 | | |
| | CH: 83.50 to 113.50 | | 1 | 30 | 0.9 | | 27.00 | | |
| | CH ; 113.5 to 120.5 | | 0 | 7 | 0.9 | | 0.00 | | |
| | CH: 120.5 to 130.00 | | 1 | 9.5 | 0.9 | | 8.55 | | |
| | **2nd Cross Road RHS** | | | | | | | | |
| | CH: 0.00 to 8.50 | | 0 | 8.5 | 0.9 | | 0.00 | | |
| | CH: 8.50 to 38.50 | | 1 | 30 | 0.9 | | 27.00 | | |
| | CH: 38.50 to 45.70 | | 1 | 7.2 | 0.9 | | 6.48 | | |
| | CH: 45.70 to 54.50 | | 0 | 8.8 | 0.9 | | 0.00 | | |
| | CH: 54.50 to 84.50 | | 1 | 30 | 0.9 | | 27.00 | | |
| | CH: 84.50 to 100.00 | | 1 | 15.55 | 0.9 | | 14.00 | | |
| | CH: 100.00 to 114.30 | | 0 | 14.3 | 0.9 | | 0.00 | | |
| | CH: 114.30 to 128.20 | | | 13.9 | 0.9 | | 12.51 | | |
| | **3rd Cross Road LHS** | | | | | | | | |
| | CH: 0.00 to 10.80 | | 1 | 10.8 | 0.9 | | 9.72 | | |
| | CH: 10.80 to 16.00 | | 0 | 5.2 | 0.9 | | 0.00 | | |
| | CH: 16.00 to 29.00 | | 1 | 13 | 0.9 | | 11.70 | | |
| | CH: 29.00 to 59.00 | | 1 | 30 | 0.9 | | 27.00 | | |
| | CH: 59.00 to 89.00 | | 1 | 30 | 0.9 | | 27.00 | | |
| | CH: 89.000 to 119.00 | | 1 | 30 | 0.9 | | 27.00 | | |

CFC

04/01/2021

12/11/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| | CH: 119.00 to 130.00 | | 1 | 11 | 0.9 | | 9.90 | | |
| | CH: 130.00 to 143.00 | | 0 | 13 | 0.9 | | 0.00 | | |
| | CH: 143.00 to 158.00 | | 0 | 15 | 0.9 | | 0.00 | | |
| | **3rd Cross Road RHS** | | | | | | | | |
| | CH: 0.00 to 27.00 | | 1 | 21.5 | 0.9 | | 19.35 | | |
| | CH: 27.00 to 48.50 | | 0 | 21.5 | 0.9 | | 0.00 | | |
| | CH: 48.50 to 64.50 | | 1 | 16 | 0.9 | | 14.40 | | |
| | CH: 64.50to 73.50 | | 0 | 9 | 0.9 | | 0.00 | | |
| | CH: 73.50 to 103.5 | | 1 | 30 | 0.9 | | 27.00 | | |
| | CH: 103.5 to 128.00 | | 1 | 24.5 | 0.9 | | 22.05 | | |
| | **4th Cross Road LHS** | | | | | | | | |
| | CH: 00.00 to 10.00 | | 1 | 10 | 0.9 | | 9.00 | | |
| | CH: 10.00 to 29.50 | | 1 | 19.5 | 0.9 | | 17.55 | | |
| | CH: 29.5 to 46.5 | | 1 | 17 | 0.9 | | 15.30 | | |
| | CH: 46.50 to 56.00 | | 0 | 9.5 | 0.9 | | 0.00 | | |
| | CH: 56.00 to 86.00 | | 1 | 30 | 0.9 | | 27.00 | | |
| | CH: 86.00 to 102.00 | | 1 | 16 | 0.9 | | 14.40 | | |
| | CH: 102.00 to 107.00 | | 0 | 3 | 0.9 | | 0.00 | | |
| | CH: 107.00 to 137.00 | | 1 | 30 | 0.9 | | 27.00 | | |
| | CH: 137.00 to 148.00 | | 1 | 11 | 0.9 | | 9.90 | | |
| | **4th Cross Road RHS** | | | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | 0.9 | | 27.00 | | |
| | CH: 30.00 to 60.00 | | 1 | 30 | 0.9 | | 27.00 | | |
| | CH: 60.00 to 83.00 | | 1 | 23 | 0.9 | | 20.70 | | |
| | CH: 110.00 to 124.00 | | 1 | 14 | 0.9 | | 12.60 | | |
| | CH: 124.00 to 130.50 | | 0 | 6.5 | 0.9 | | 0.00 | | |
| | CH: 130.5 to 159.4 | | 1 | 28.9 | 0.9 | | 26.01 | | |
| | **4th A Cross Road LHS** | | | | | | | | |
| | CH: 0.00 to 20.00 | | 0 | 11 | 0.9 | | 0.00 | | |
| | CH: 20.00 to 44 | | 1 | 24 | 0.9 | | 21.60 | | |
| | **4th A Cross Road RHS** | | | | | | | | |
| | CH: 0.00 to 9.00 | | 0 | 12 | 0.9 | | 0.00 | | |
| | CH: 9.00 to 39.00 | | 1 | 30 | 0.9 | | 27.00 | | |
| | CH: 39.00 to 47.00 | | 1 | 8 | 0.9 | | 7.20 | | |
| | **4th B Cross Road LHS** | | | | | | | | |
| | CH: 00.00 to 17.00 | | 0 | 14 | 0.9 | | 0.00 | | |
| | CH: 17.00 to 23.00 | | 1 | 6 | 0.9 | | 5.40 | | |
| | **4th B Cross Road RHS** | | | | | | | | |
| | CH: 0.00 to 26 | | 1 | 26 | 0.9 | | 23.40 | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | **Present Qty** | **CUM** | | | **Present Qty** | | **783.18** | **2337** | **1830291.66** |

Contractor PMC

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

12/11/2020

SHRIYA CONSTRUCTION AND CONSULTANCY

Asphalting to roads at Sai Archade,G Ramaiah, and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division" Est cost Rs. 200 Lakhs

Date of Measurement : 17.12.2020

Detailed Measurements

| Item No | Discription of Item | Unit | No | Length | Breadth | Depth | Qty | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|
| 6 | Providing and fixing pre cast solid cement concrete kerb stones made out of C.C 1:2:4 with top and bottom width 114 and 165mm repectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork curing, including, cost of all materials, labour hire charges of machinery, loading unloading, lead and lift, transportation etc, complete. Page No. 27/ Item No. 5.30/ PWD SR 2018-19 | | | | | | | | |
| | | Nos | | | | | | | |
| | **G Ramaiah Layout** | | | | | | | | |
| | **1st Cross Road LHS** | | | | | | | | |
| | CH:00.00 to 9.7 | | 1 | 9.7 | | | 9.70 | | |
| | CH: 9.7 to 14.50 | | 1 | 4.8 | | | 4.80 | | |
| | CH: 14.5 to 37.8 | | 1 | 23.3 | | | 23.30 | | |
| | CH: 37.8 to 67.80 | | 1 | 30 | | | 30.00 | | |
| | CH: 67.80 to 72.80 | | 1 | 5 | | | 5.00 | | |
| | CH: 102.5 to 120 | | 1 | 17.5 | | | 17.50 | | |
| | **1st Cross Road RHS** | | | | | | | | |
| | CH: 00.00 to 17.8 | | 1 | 17.8 | | | 17.80 | | |
| | CH: 26.7 to 56.7 | | 1 | 30 | | | 30.00 | | |
| | CH: 56.7 to 86.7 | | 1 | 30 | | | 30.00 | | |
| | CH: 86.7 to 116.7 | | 1 | 30 | | | 30.00 | | |
| | CH: 116.8 to 118 | | 1 | 1.2 | | | 1.20 | | |
| | **2nd Cross Road LHS** | | | | | | | | |
| | CH:00.00 to 28.00 | | 1 | 28 | | | 28.00 | | |
| | CH: 28.00 to 38.00 | | 1 | 10 | | | 10.00 | | |
| | CH: 38.00 to 68.00 | | 1 | 30 | | | 30.00 | | |
| | CH: 68.00 to 83.50 | | 1 | 15.5 | | | 15.50 | | |
| | CH: 111.00 to 130.00 | | 1 | 19 | | | 19.00 | | |
| | **2nd Cross Road RHS** | | | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | | | 30.00 | | |
| | CH: 30.00 to 60.00 | | 1 | 30 | | | 30.00 | | |
| | CH: 60.00 to 90.00 | | 1 | 30 | | | 30.00 | | |
| | CH: 90.00 to 100.00 | | 1 | 10 | | | 10.00 | | |
| | CH: 114.3 to 128.2 | | 1 | 13.9 | | | 13.90 | | |
| | **3rd Cross Road LHS** | | | | | | | | |
| | CH:00.00 to 30.00 | | 1 | 30 | | | 30.00 | | |
| | CH: 30.00 to 38.30 | | 1 | 8.3 | | | 8.30 | | |
| | CH: 38.30 to 57.30 | | 1 | 19 | | | 19.00 | | |
| | CH: 57.30 to 87.30 | | 1 | 30 | | | 30.00 | | |
| | CH: 87.30 to 117.30 | | 1 | 30 | | | 30.00 | | |
| | CH: 117.30 to 130.00 | | 1 | 12.7 | | | 12.70 | | |
| | CH: 130.00 to 157.00 | | 1 | 27 | | | 27.00 | | |
| | **3rd Cross Road RHS** | | | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | | | 30.00 | | |
| | CH: 30.00 to 60.00 | | 1 | 30 | | | 30.00 | | |
| | CH: 60.00 to 90.00 | | 1 | 30 | | | 30.00 | | |
| | CH: 90.00 to 120.00 | | 1 | 30 | | | 30.00 | | |
| | CH: 120.00 to 128.00 | | 1 | 8 | | | 8.00 | | |
| | **4th Cross Road LHS** | | | | | | | | |
| | CH:00.00 to 10.00 | | 1 | 10 | | | 10.00 | | |
| | CH: 29.5 to 46.5 | | 1 | 17 | | | 17.00 | | |
| | CH: 56.00 to 86.00 | | 1 | 30 | | | 30.00 | | |
| | CH: 86.00 to 116.00 | | 1 | 30 | | | 30.00 | | |
| | CH: 116.00 to 146.00 | | 1 | 30 | | | 30.00 | | |
| | CH: 146.00 to 148.00 | | 1 | 2 | | | 2.00 | | |
| | **4th Cross Road RHS** | | | | | | | | |

SHRIYA CONSTRUCTION AND CONSULTANCY

17/12/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

| | | | | |
|---|---|---|---|---|
| CH: 00.00 to 30.00 | | | | |
| CH: 30.00 to 60.00 | | | | |
| CH: 60.00 to 90.00 | | | | |
| CH: 90.00 to 120.00 | | | | |
| CH: 120.00 to 124.00 | | | | |
| CH: 130.5 to 159.4 | | | | |
| Deduct Road | | | | |
| **4th A Cross Road LHS** | | | | |
| CH: 00.00 to 22.00 | | | | |
| **4th A Cross Road RHS** | | | | |
| CH: 00.00 to 25.50 | | | | |
| **4th B Cross Road LHS** | | | | |
| CH: 00.00 to 30.00 | | | | |
| CH: 30.00 to 44.00 | | | | |
| **4th B Cross Road RHS** | | | | |
| CH: 00.00 to 30.00 | | | | |
| CH: 30.00 to 47.50. | | | | |
| **Subash Chandra Bose Layout, Sai Nagar** | | | | |
| **5th Cross LHS** | | | | |
| CH: 00.00 to 30.00 | | | | |
| CH: 30.00 to 60.00 | | | | |
| CH: 60.00 to 90.00 | | | | |
| CH: 90.00 to 115.00 | | | | |
| **5th Cross RHS** | | | | |
| CH: 00.00 to 30.00 | | | | |
| CH: 30.00 to 60.00 | | | | |
| CH: 60.00 to 90.00 | | | | |
| CH: 90.00 to 115.00 | | | | |
| **6th Cross LHS** | | | | |
| CH: 00.00 to 30.00 | | | | |
| CH: 30.00 to 60.00 | | | | |
| CH: 60.00 to 90.00 | | | | |
| CH: 90.00 to 120.00 | | | | |
| CH: 120.00 to 125.00 | | | | |
| **6th Cross RHS** | | | | |
| CH: 00.00 to 30.00 | | | | |
| CH: 30.00 to 60.00 | | | | |
| CH: 60.00 to 90.00 | | | | |
| CH: 90.00 to 120.00 | | | | |
| CH: 120.00 to 125.00 | | | | |
| **3rd Cross Road BHEL Layout RHS** | | | | |
| CH: 00.00 to 30.00 | | | | |
| CH: 30.00 to 60.00 | | | | |
| CH: 60.00 to 90.00 | | | | |
| CH: 90.00 to 120.00 | | | | |
| Subash Chandra Bose Layout, Sai Nagar Main Road | | | | |
| CH: 00.00 to 30.00 | | | | |
| | NOS | Present Qty | | |
| **Present Qty** | | | | |

Contractor PMC

SHIVA CONSULTANCY & CONSTRUCTION

Asphalting to roads at Sai Archade,G Ramaiah, and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division" Est cost Rs. 200 Lakhs

Date of Measurement : 31|12|2020

| Item No | Discription of Item | Unit | No | Length | Breadth | Depth | Qty | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|
| | **Detailed Measurements** | | | | | | | | |
| 6 | KSRB 800-1 Providing two coats after filling the surface with synthetic enamel paint in approved shades on new plastered surfaces, with materials, labour, complete as per specifications. MORTH chapter 8. (P.No.180, I.No.24.1 of PW, | Nos | | | | | | | |
| | **G Ramaiah Layout** | | | | | | | | |
| | **1st Cross Road LHS** | | | | | | | | |
| | CH:00.00 to 9.7 | | 1 | 9.7 | | 0.4 | 3.88 | | |
| | CH: 9.7 to 14.50 | | 1 | 4.8 | | 0.4 | 1.92 | | |
| | CH: 14.5 to 37.8 | | 1 | 23.3 | | 0.4 | 9.32 | | |
| | CH: 37.8 to 67.80 | | 1 | 30 | | 0.4 | 12.00 | | |
| | CH: 67.80 to 72.80 | | 1 | 5 | | 0.4 | 2.00 | | |
| | CH: 102.5 to 120 | | 1 | 17.5 | | 0.4 | 7.00 | | |
| | **1st Cross Road RHS** | | | | | | | | |
| | CH: 00.00 to 17.8 | | 1 | 17.8 | | 0.4 | 7.12 | | |
| | CH: 26.7 to 56.7 | | 1 | 30 | | 0.4 | 12.00 | | |
| | CH: 56.7 to 86.7 | | 1 | 30 | | 0.4 | 12.00 | | |
| | CH: 86.7 to 116.7 | | 1 | 30 | | 0.4 | 12.00 | | |
| | CH: 116.8 to 118 | | 1 | 1.2 | | 0.4 | 0.48 | | |
| | **2nd Cross Road LHS** | | | | | | | | |
| | CH:00.00 to 28.00 | | 1 | 28 | | 0.4 | 11.20 | | |
| | CH: 28.00 to 38.00 | | 1 | 10 | | 0.4 | 4.00 | | |
| | CH: 38.00 to 68.00 | | 1 | 30 | | 0.4 | 12.00 | | |
| | CH: 68.00 to 83.50 | | 1 | 15.5 | | 0.4 | 6.20 | | |
| | CH: 111.00 to 130.00 | | 1 | 19 | | 0.4 | 7.60 | | |
| | **2nd Cross Road RHS** | | | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | | 0.4 | 12.00 | | |
| | CH: 30.00 to 60.00 | | 1 | 30 | | 0.4 | 12.00 | | |
| | CH: 60.00 to 90.00 | | 1 | 30 | | 0.4 | 12.00 | | |
| | CH: 90.00 to 100.00 | | 1 | 10 | | 0.4 | 4.00 | | |
| | CH: 114.3 to 128.2 | | 1 | 13.9 | | 0.4 | 5.56 | | |
| | **3rd Cross Road LHS** | | | | | | | | |
| | CH:00.00 to 30.00 | | 1 | 30 | | 0.4 | 12.00 | | |
| | CH: 30.00 to 38.30 | | 1 | 8.3 | | 0.4 | 3.32 | | |
| | CH: 38.30 to 57.30 | | 1 | 19 | | 1.4 | 26.60 | | |
| | CH: 57.30 to 87.30 | | 1 | 30 | | 0.4 | 12.00 | | |
| | CH: 87.30 to 117.30 | | 1 | 30 | | 0.4 | 12.00 | | |
| | CH: 117.30 to 130.00 | | 1 | 12.7 | | 0.4 | 5.08 | | |
| | CH: 130.00 to 157.00 | | 1 | 27 | | 0.4 | 10.80 | | |
| | **3rd Cross Road RHS** | | | | | | | | |
| | CH: 00.00 to 30.00 | | 1 | 30 | | 0.4 | 12.00 | | |
| | CH: 30.00 to 60.00 | | 1 | 30 | | 0.4 | 12.00 | | |
| | CH: 60.00 to 90.00 | | 1 | 30 | | 0.4 | 12.00 | | |
| | CH: 90.00 to 120.00 | | 1 | 30 | | 0.4 | 12.00 | | |
| | CH: 120.00 to 128.00 | | 1 | 8 | | 0.4 | 3.20 | | |
| | **4th Cross Road LHS** | | | | | | | | |
| | CH:00.00 to 10.00 | | 1 | 10 | | 0.4 | 4.00 | | |
| | CH: 29.5 to 46.5 | | 1 | 17 | | 0.4 | 6.80 | | |
| | CH: 56.00 to 86.00 | | 1 | 30 | | 0.4 | 12.00 | | |

SHRIYA CONSTRUCTION AGENCY

AE 31|12|2020

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

| | | | | | | |
|---|---|---|---|---|---|---|
| CH: 86.00 to 116.00 | | | | | | |
| CH: 116.00 to 146.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 146.00 to 148.00 | | 1 | 30 | 0.4 | 12.00 | |
| **4th Cross Road RHS** | | 1 | 2 | 0.4 | 0.80 | |
| CH: 00.00 to 30.00 | | | | | | |
| CH: 30.00 to 60.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 60.00 to 90.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 90.00 to 120.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 120.00 to 124.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 130.5 to 159.4 | | 1 | 4 | 0.4 | 1.60 | |
| Deduct Road | | 1 | 28.9 | 0.4 | 11.56 | |
| **4th A Cross Road LHS** | | -1 | 6 | 0.4 | -2.40 | |
| CH: 00.00 to 22.00 | | | | | | |
| **4th A Cross Road RHS** | | 1 | 22 | 0.4 | 8.80 | |
| CH: 00.00 to 25.50 | | | | 0.4 | 0.40 | |
| **4th B Cross Road LHS** | | 1 | 25.5 | 0.4 | 10.20 | |
| CH: 00.00 to 30.00 | | | | | | |
| CH: 30.00 to 44.00 | | 1 | 30 | 0.4 | 12.00 | |
| **4th B Cross Road RHS** | | 1 | 14 | 0.4 | 5.60 | |
| CH: 00.00 to 30.00 | | | | | | |
| CH: 30.00 to 47.50. | | 1 | 30 | 0.4 | 12.00 | |
| **Subash Chandra Bose Layout, Sai Nagar** | | 1 | 17.5 | 0.4 | 7.00 | |
| **5th Cross LHS** | | | | | | |
| CH: 00.00 to 30.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 30.00 to 60.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 60.00 to 90.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 90.00 to 115.00 | | 1 | 25 | 0.4 | 10.00 | |
| **5th Cross RHS** | | | | | | |
| CH: 00.00 to 30.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 30.00 to 60.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 60.00 to 90.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 90.00 to 115.00 | | 1 | 25 | 0.4 | 10.00 | |
| **6th Cross LHS** | | | | | | |
| CH: 00.00 to 30.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 30.00 to 60.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 60.00 to 90.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 90.00 to 120.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 120.00 to 125.00 | | 1 | 5 | 0.4 | 2.00 | |
| **6th Cross RHS** | | | | | | |
| CH: 00.00 to 30.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 30.00 to 60.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 60.00 to 90.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 90.00 to 120.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 120.00 to 125.00 | | 1 | 5 | 0.4 | 2.00 | |
| **3rd Cross Road BHEL Layout RHS** | | | | | | |
| CH: 00.00 to 30.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 30.00 to 60.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 60.00 to 90.00 | | 1 | 30 | 0.4 | 12.00 | |
| CH: 90.00 to 120.00 | | 1 | 30 | 0.4 | 12.00 | |
| Subash Chandra Bose Layout, Sai Nagar Main Road | | 1 | 25 | 0.4 | 10.00 | |
| Subash Chandra Bose Layout, Sai Nagar Main Road | | | | | | |
| CH: 00.00 to 30.00 | | 1 | 30 | 0.4 | 12.00 | |

SHRIYA CONSTRUCTION AND CONSULTANCY

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

6/12/2020

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| Present Qty | | | | | | | |
| | NOS | | | Present Qty | 723.64 | 84.80 | 61364.67 |
| | | | | | | TOTAL | 86,05,875.00 |
| | | | | | | 12% GST CHARGES | 10,32,705.00 |
| | | | | | | 4% KRIDL CHARGES | 3,44,235.00 |
| | | | | | | GRAND TOTAL | 99,82,815.00 |

Contractor PMC Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

31/12/2020.

Asst. Executive Engineer,

SHRIYA CONSTRUCTION AND CONSULTANCY

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106


LAKE
G Ramaiah layout
DRAIN LENGTH LHS 44.0 mts
4th A CROSS ROAD
DRAIN LENGTH RHS 47.0 mts
DRAIN LENGTH LHS 23.0 mts
4th B CROSS ROAD
DRAIN LENGTH RHS 28.0 mts
Street ID W0430
DRAIN LENGTH LHS 152.9 mts
4th CROSS ROAD
DRAIN LENGTH LHS 119.0 mts
DRAIN LENGTH RHS 128.0 mts
Street ID W0432
3rd CROSS ROAD
DRAIN LENGTH LHS 158.0 mts
DRAIN LENGTH RHS 113.9 mts
Street ID W0436
2nd CROSS ROAD
DRAIN LENGTH LHS 92.5 mts
DRAIN LENGTH RHS 109.0 mts
Street ID W0438
1st CROSS ROAD
DRAIN LENGTH LHS 50.5 mts
G RAMAIAH LAYOUT MAIN ROAD
RCC DRAIN
TOTAL DRAIN LENGTH=1007.8MTS
SAMBRAM COLLEGE
LAKSHMIPURA CROSS ROAD
SHRIYA CONSTRUCTION AND CONSULTANCY
BRUHAT BENGALURU MAHANAGARA PALIKE
CONSULTANT
CONCEPT PLAN BY
SHRIYA CONSTRUCTION AND CONSULTANCY
#1133, 3RD FLOOR 3RD STAGE, 'B' CROSS YELAHANKA NEW TOWN BANGALORE 560064
Construction of RCC Drain G Ramaiah Layout in ward no 3
ORIENTATION
N
DRAWING TITLE
Construction of RCC Drain G Ramaiah Layout in ward no 3
Asst. Engineer
Asst. Exe. Engineer

NAME OF WORK: " ASPHALTING TO ROADS AT SAI ARCHADE , G RAMAIAH AND SURROUNDING AREAS IN WARD NO -03 YELAHANKA SATELLITE TOWN SUB DIVISION".

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬ.ಬ.ಎಂ.ಪ. ಬೆಂಗಳೂರು-106